

Disclosure Report - Information disclosed by Department of Energy

Procuring Entity:	Department of Energy		
Project:	Construction of Overhead Power Lines, Substations and Service Connections under MAREP - Country wide (One contract per District)	Construction of Overhead Power Lines, Substations and Service Connections – Chitipa , Karonga, Rumphi and Mzimba (under MAREP)	Construction of Overhead Power Lines, Substations and Service Connections – Dowa, Lilongwe, Mchinji and Dedza
Source of funding	GoM	GoM	GoM
Location	Rural areas of Malawi	Rural areas of the target districts	Rural areas of the target districts
Intended beneficiaries	Improved electricity access to the rural areas in the target districts	Improved electricity access to the rural areas in the target districts	Improved electricity access to the rural areas in the target districts
For the Contract for Project Design:			
Number of companies expressing interest:	In house Design	In house Design	In house Design
Number of companies short listed:	N/A	N/A	N/A
Number of companies bidding:	N/A	N/A	N/A
Winning bidder:	N/A	N/A	N/A
Tender process ICB or NCB and QCBS:	N/A	N/A	N/A
Estimated length of project <i>in months</i> .	N/A	N/A	N/A
Environmental Impact and Resettlement covered under design phase(Yes/No and Reason)	Yes	Yes	Yes
Actual length of project (commencement date to completion date) <i>in months</i> at completion of project.	N/A	N/A	N/A
Major Challenges	None	None	None
Design Status	Complete	Complete	Complete
Initial Estimated price	N/A	N/A	N/A
Price at contract completion	N/A	N/A	N/A
Instances of re-award for design	N/A	N/A	N/A
For the Contract for Project Supervision:			
Number of companies expressing interest:	In house Supervision	In house Supervision	In house Supervision

Procuring Entity:	Department of Energy		
Project:	Construction of Overhead Power Lines, Substations and Service Connections under MAREP - Country wide (One contract per District)	Construction of Overhead Power Lines, Substations and Service Connections – Chitipa , Karonga, Rumphi and Mzimba (under MAREP)	Construction of Overhead Power Lines, Substations and Service Connections – Dowa, Lilongwe, Mchinji and Dedza
Number of companies short listed:	N/A	N/A	N/A
Number of companies bidding:	N/A	N/A	N/A
Winning bidder:	N/A	N/A	N/A
Tender process ICB or NCB and QCBS:	N/A	N/A	N/A
Estimated length of project <i>in months</i> .	N/A	N/A	N/A
Actual length of project (commencement date to completion date) <i>in months</i> at completion of project.	N/A	N/A	N/A
Major Challenges	None	None	None
Status	On going	On going	On going
Initial Estimated price			
Price at contract completion			
Instances of re-award for design	None	None	None
For the Contract of Works:			
Number of companies expressing interest:	No Eol	No Eol	No Eol
Number of companies short listed:	N/A	N/A	N/A
Number of companies bidding:	1	4	4
Winning bidder:	ESCOM	Musawanika	Su-Kam
Tender process ICB or NCB and QCBS:	Single Sourcing	NCB	NCB
Estimated length of project <i>in months</i> .	7	11	11
Actual length of project (commencement date to completion date) <i>in months</i> at completion of project.	11	On going	on going
Major Challenges	None	None	None

Procuring Entity:	Department of Energy		
Project:	Construction of Overhead Power Lines, Substations and Service Connections under MAREP - Country wide (One contract per District)	Construction of Overhead Power Lines, Substations and Service Connections – Chitipa , Karonga, Rumphi and Mzimba (under MAREP)	Construction of Overhead Power Lines, Substations and Service Connections – Dowa, Lilongwe, Mchinji and Dedza
Status	85%	Complete	Complete
Initial Estimated price	MWK 533,455,621.00	MK317,437,224.83	MWK 350,000,000.00
Price at contract completion	No chsnge expected	MK317,437,224.83	MWK 350,000,000.00
Instances of re-award for design	None	None	None
Formal instructions to remedy defective works:			
Number of those issued	None	None	None
Value of those issued	N/A	N/A	N/A
Number of those implemented	N/A	N/A	N/A
Value of those implemented	N/A	N/A	N/A
Any other recorded indication of the contractor failing to meet the specification, listing the source of the information and a brief comment on the nature and severity of the failure:	N/A	N/A	N/A
Changes to the scope of the project:			
Initial scope of project:	Construction of Overhead Power Lines, Substations and Service Connections	Construction of Overhead Power Lines, Substations and Service Connections	Construction of Overhead Power Lines, Substations and Service Connections
Final scope of project and reasons for changes:	None	None	None
Comments (including explanation of missing data):			
Most of the information (Actual hard copies) have been misplaced by the PE and the custodians rely much on Electronic Copies or solicit information that was sent to other organisations such as ODPP.			